EXTENSION OF TIME PROPOSAL

1	Name of Work	Providing and fixing of water purifiers to Govt Buildings in kempegowda ward no-01 of yelahanka Sub division
2	Amount of Work Portion	Rs 5 00 lakhs
3	Estimated Cost	Rs 4 90 lakhs
4	Name of Contractor	Sri K S Chowdareddy
5	Agreement No	EE(YNK D) Epmt -02/W.O/ 90 /2020-21 date 24-7-2020
6	No and date under which work order issued	EE(YNK D) Epmt -02/W O/ 90 /2020-21 date 24-7-2020
7	Time limit originally fixed for completion	90 days
8	Date of application by the contractor for granting extension of time	24-10-2020
9	Date of receipt of application in the sub division office	24-10-2020
10	Extension granted if any	
	i)	
	ii)	
11	Work carried out by the contractor during the original period stipulated in the contract	place identified for fixing water purifier
12	Work carried out during 1st extension	
13	Work carried out during 2nd extension	
14	Time now applied for	664 days
15	Date of recommending time limit applied for	
16	Whether the original application of the contractor is enclosed	yes
17	Balance of work remaining to be done	Balance work has to be done in the Time extension period,
18	Probable time required for completion of remaining work	664 days
19	Cost of work charged establishment charged on the work after the expairy of original period	

20	Whether notice as per clause of contract has been issued	
21	Remarks of the AEE and the daily rate of penalty proposed	As per the discreasion of Executive Engineer to propose for penalty
22	Remarks of the EE with the daily rate of penalty proposed	

Assistant Engineer

Executive Engineer
Yelahanka Division Bangalore-64

Asst. Executive Engineer
Yelahanka Sub Division
(BBMP, Yelahanka Zone)

Assistant Executive Engineer
Yelahanka New Town Sub Division Bangalore-64
Yelahanka, Bangalore

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು,
ಯಲಹಂಕ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ